first & final

SBR No. 25 | 14-15
DATED 16-7-14

J/c - 009-14-000067

M.A.R. 57 (Rule 116)

Measurement Book

No. A/10 120275

Serial No. EE/Ele/YL/WO/ /2014-15 Dt

Name of work Supplying and Installation of Street Lights To and Illuminated Signage

Name of Contractor of nature of Agency pole at deffrent Junctions of Wadyanangapura

Date of commencement of work Hand-Nov-09

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
1.	providing and erecting Overhead Signs with a corrosion resistant 2 mm thick aluminium alloy Sheet reflectorised with high intensity retro-reflective Sheeting of encapsulated lense type with Vertical & lateral clearance given in clause 800-2-2 & 800-2-3. & installed as per 800-2-4 over a designed support System of aluminium alloy or Galvanized steel trestles & trusses of Section & type as per structural design & requirements & approved Specification Aluminium Alloy plate for overhead Signs				8.1 sq mt	6657.00	53,921.70

MEASUREMENT BOOK

Date	Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
			Number	Length	Breadth	Depth		
1	1	2	3	4	5	6	7	8
	5.	Supplying of LT UG cable ~~insulated~~ ~~sheathed~~ armoured cable with PVC ~~class~~ A PVC cable	laying aluminium conductor PVC ,-galvanized, steel wire ~~steel tape~~ ~~outer sheathing~~ 1·1KV class (d) 4 core 16 Sqmm			680 mtr	150.00	1,02,000.00
	6.	Labour charges for laying of 1·1KV class UG cable i/n existing trench G.I. pipe /stoneware pipe/on wall/on pole as required L.In existing trench/duct L. In existing trench/duct				680 mtr	8.00	5440.00
	7.	Digging of ~~trench~~ of 0·6 m deep X 0·50 mtr wide Refilling ~~the trench to the~~ required ground level & consoled ~~ramg~~ etc, complete b-/n	a. Land Soil			615 mtr	50.00	30,750.00
			d. Asphalt cutting			35 mtr	80.00	2,800.00
	8.	Supplying ~~Tow~~ M+ integral ~~post top~~ lantern ~~mental~~ Cellide fitting ~~suitable~~ for pole mounted with						

E.E. (Electricals)

Bill = 9,97,507=00

IT 2% = 19,951=00

VAT 4% = 39900=00

FSD 7.5% 74,813=00

Lwc 1% 9975=00

CBF 0.1% = 998=00

EE/ELE/Y/BR No. 26/14-15

Dt. 16-7-14.

M.A.R. 57 (Rule 116)

Measurement Book

No. A/10

120283

Serial No.....

Name of work.....From.....To.....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	P-1771 (Some works)			Total			8,98,655.45
				Add KRIDL charges @ 10%			89865.55
				1% Add Labour cess @ 1%			8986.55
						Grand Total	9,97,507.55
	Certificate :- 1. work done Satisfactorily						

1,45,637=00

8,51,870=00